BRUHATH BANGALORE MAHANAGARA PALIKE
Engineering Department

COMPLETION REPORT

1	Completion Report of the work of	**Improvements to roads and drains at Akshayanagara, ChitraLayout, Chikkadinne and other areas in ward No:03**			
2	Sanctioned Estimate No. And Date				
3	Name of the Contractor	M/s Ahiswarya Infrastucture & Developers			
4	Time Stipulated for Completion of Work				
5	Date of Commencement	30-06-2017			
6	Date of Completion	12-12-2017			
7	Measurment Recorded	MB No:1149			
	M.B.No	MB No:1149			
	Page No	114816-114826			
8	Name of the Office / Officials incharge of the work	—			
	1) Asst.Exe.Engineer	Ashok Hinda			
	2) Asst.Engineer	Chandrakanth raju			
Estimate Amount / Tender		**Amount Claimed as per Actuals**	**Excess**	**Savings**	**Remarks**
		98889760	—		—

1) Certified that the above work has been completd with in the stipulated time snoted in entrustment

2) Certified that above work has been executed satisfactorily.

Asst. Engineer,
Yelahanka Sub Division,
BBMP, Bangalore-64

Asst. Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore-64